

Ref: ADCC/2014-15/06/001

Date: 9<sup>th</sup> June 2014

To,  
Chief Engineer (APDRP),  
Prakashgad, 5th Floor, Plot No G-9,  
Bandra (East), Mumbai  
Phone: 022 26474211 Fax: 022 26472868  
Email: [ceapdrp@mahadiscom.in](mailto:ceapdrp@mahadiscom.in)

Subject: 8 town GIS project under LOA no CE/ APDRP/32720 dtd 23.11.2012.

- Reference:
1. Tender no CE/ APDRP/Part A / GIS / T-03 /12-13
  2. LOA no CE/ APDRP/32720 dtd 23.11.2012.
  3. Your letter no. CE/ APDRP/16172 dt.26/05/2014
  4. Our letters for acceptance of LoA and request for agreement signing
    - a) ADCC/PBU/MSEDCL/7 dt. 07/12/2012
    - b) ADCC/PBU/MSEDCL/7 dt. 13/12/2012
    - c) ADCC/PBU/MSEDCL/9 dt. 24/12/2012
  5. Our letter no.ADCC/PBU/MSEDCL/10 dtd 10/01/13
  6. Agreement signed on 15/01/13.
  7. Our letters for non availability of servers
    - a) ADCC/ESSI/2013-14/01/0005 dt. 20/01/2014
    - b) ADCC/ESSI/2013-14/01/0007 dt. 30/01/2014
  8. Letters communicating scope clarity on Pune and Greater Mumbai.
    - a) Our letter dt. 18/02/2013.
    - b) Our letter dt. 20/02/2013.
    - c) Our letter dt. 11/03/2013.
    - d) Your letter CE/ APDRP/No. 08073 dt. 19/03/2013.
  9. Town Acceptance letters for the towns.

Dear Sir,

Vide your letter under reference no. 3 above , MSEDCL has instructed ADCC to complete migration work within 8 days and mentioned that as per LoA ADCC has to complete the work upto 22<sup>nd</sup> May 2014. We would like to put following facts and points on the record and request to give us contractual delivery extension for 2 months from the date of captioned LoA.

1. MSEDCL has issued LoA on 23<sup>rd</sup> Nov 2012.ADCC has made provision of agreement signing immediately but agreement signing was delayed from MSEDCL side. Letters

*Handwritten signature: P. P. Jadhav*  
*Handwritten signature: M. S. Jadhav*

*Handwritten signature: Shri. Shalekh*  
*Handwritten signature: 89/16*

CE/APDRP	2326
Date:	9 JUN 2014
SE (APDRP)	
D.G.M. (IT/APDRP)	
E.E. (APDRP-I/II/III/IV/)	
E.E. (IT/APDRP)	
E.E. (DSPC)	
U.D.C.	

under reference number 4 and 5 above are self-explanatory (enclosed) and suffice to understand reasons of delay in agreement signing.

2. As you are aware, despite various difficulties of surveying underground network, we have completed survey, field activities and data preparation work within contractual completion date.
3. Data of all 8 towns including Greater Mumbai (Thane, Badalapur area) and Pune (Rastapeth Circle) is ready to migrate. We have completed migration <sup>except</sup> Mumbai and Pune is delayed because of non-availability of servers as per activity nature and time requirement. We would like to enclose relevant communications made from our side, registering issues of non-availability of servers. Test server was not available for three months and production server availability is real challenge due to ongoing MDS activities and technical activities by ITIA. However kindly note that Greater Mumbai and Pune <sup>work</sup> is almost completed.
4. Further, MSEDCL has delayed in confirming project area of Pune and Wagale estate; relevant communications enclosed herewith.
5. We hereby request MSEDCL to accord us contract delivery period extension by 2 months because of mainly delay in contract signing, project area confirmation and server availability for data migration.

We once again request you to consider the facts and accord the contract delivery extension for the period of 2 months.

Thanking you and assuring you best services always.

Your's Faithfully,



Prakash Yadav,  
General Manager (ESS),  
ADCC Infocad Pvt. Ltd.

Copy to :  
1) The Director Projects, MSEDCL, Prakashgad.  
2) The Executive Director Projects, MSEDCL, Prakashgad.

Encl : - Letters as above (Total 47 pgs.)