

---

**MAHARASHTRA STATE ELECTRICITY DISTRIBUTION COMPANY LTD.**

---

**Infrastructure Plan Phase-VI D**  
**Tender No. :- CE (Infra) Infra Plan -VID /Mumbai/11-12.**  
**Minutes of the Pre-Bid Meeting**

---

Date	:	June 1, 2011
Venue	:	Auditorium , 6 <sup>th</sup> floor, Prakashgad, Bandra (E), Mumbai.
Time	:	11.00 AM
Officials present from MSEDCL Side :		Shri S. Y. Thakur, Executive Director (Projects) Shri Ashok Gujar, Chief Engineer (Infra) Shri Qureshi, Manager (I/A) Shri Sunil Deshpande, Executive Engineer (Infra-IV) Shri M. A. Atre, Executive Engineer (Infra-I) Shri. Vijay Bhatkar, Executive Engineer (Infra-II)

---

The Executive Director (Projects), welcomed all the prospective bidders. It was informed to all the prospective bidders that the subjects tenders are not the fresh tenders. These were included and awarded under Phase-I of Infra. Following points will were discussed.

1. These Tenders are being called at the ' risk and cost' of the present contractor.
2. The bidders have to get themselves registered for "e-Tendering for works and contracts" in MSEDCL for participating in the bidding process. The details of e-tendering registration can be had from the Executive Engineer Infra-IV MSEDCL, Mumbai.
3. The clause of price variation will not be applicable for these tenders.
4. The clause no. 14.1.4 of section-6 of Vol-II for Quantity variation is deleted and payment of sub activity will be made as per actual executed quantities.
5. The Govt. of Maharashtra has recently revised the M-VAT from 4% to 5% on the material purchased in the state of Maharashtra. As such M-VAT@5% will be payable.
6. It was informed that the works are to be completed within completion period of 12 months. The defect liability period will be 2 years from the completion and performance guarantee for the major equipments will be 5 years from the date of commissioning.  
Further, instead of 63KVA Transformers in activity schedule for both the tenders, 100kVA Transformers should be considered & quote accordingly.


performance guarantee for the major equipments will be 5 years from the date of commissioning.


7. In case of joint Venture, the lead partner will have to furnish the bid security equivalent to 75% of tender wise bid security amount and the joint partner shall furnish bid security for an amount equivalent to 25% of tender wise total bid security. In case successful bidder is a joint venture, then the security deposit of 10% will have to be paid in the same ratio as mentioned above.


There after the, Executive Engineer Infra - IV gave a presentation on the salient details of bidding process and tender documents for Infrastructure Plan Phase-VI D Projects. During the presentation it was emphasized that ,the requisite care should be taken by the bidders during submission of qualification documents and price schedules.

The bidders were requested to contact Executive Engineer Infra-IV for getting the soft copy of the price schedule for the working of the contract price if required.

After the presentation, the forum was thrown open for questions and answers session. The bidders were requested to submit all their queries in writing immediately so that same can be clarified by MSEDCL suitably.

  
Executive Engineer (Infra-IV)

  
Chief Engineer (Infra)

  
Executive Director (Projects)  
04/06/11,

**INFRASTRUCTURE PLAN PHASE VID**

Tender No. CE(Infra)/InfraPlan-VID /Mumbai/11-12

Queries Raised by the Bidders during Pre-Bid meeting held on June 1st, 2011 and MSEDCL's Response

Tender Conditions	Queries Raised by the Bidders	MSEDCL's Response
M/s. Ashoka Buildcon Limited : Letter no. NII Dated 01-06-2011	<p>1. Is all new Proposed Sub station land available?</p> <p>2. Is the funds available for above work from Funding agency?</p> <p>3. As per bid document Qty variation clause is not applicable then what is the provision for Extra item need to execute to complete the activities.</p> <p>4. In sub activity Sundries. Item given in LS unit then what would be consideration for payment.</p> <p>5. One year period for execution seem to be very less need to revise for 02 year.</p> <p>6. Kindly revise the payment terms as 10% mobilization, 60% advance against receipt of material &amp; balance against commission of respective activity.</p> <p>7. Kindly make the provision of Price variation.</p> <p>8. Whether all the work are expected are untouched by earlier contractor, incase partial work is to be completed then what will be the basis of measurement and kindly provide the List of Partial work completed work access the cost estimation.</p>	<p>1. Yes, the lands for the substations are in possession of MSEDCL except at one location in Solapur Urban Division where the handing over the possession is in progress</p> <p>2. Yes.</p> <p>3. Extra item if required for major equipments will be considered as per tender provisions. Minor extra items should be provided without any extra cost.</p> <p>4. As per cost of sundries in the related activity.</p> <p>5. Can not be considered.</p> <p>6. Can not be considered.</p> <p>7. Can not be considered.</p> <p>8. Only untouched work is to be completed as per joint assessment.</p>
M/s. Bharat Electrical Contractors & MFRS. PVT. LTD.:	<p>Letter no. BECMPL/Infra Plan VI-D/2085 Dated 01-06-2011</p> <p>1. How much loan from Funding Agency is remaining for this project?</p> <p>2. completion period may please be extended to two years.</p> <p>3. Price variation clause may please be included in this tender.</p>	<p>1. Loan amount of more than 100 Crs. from funding agency is available at present.</p> <p>2. Can not be considered.</p> <p>3. Can not be considered.</p>
M/s Space Age Associates Power Infra Pvt. Ltd. Letter No. SAAP/PL/315/2011-12 dated 1st June, 2011.	<p>1. VAT you have mention 4% but as per Govt Notification it should be 5% wef 01.05.2011 please clarify.</p> <p>2. You are requested kindly extend the date of tender submission because we have to survey the site etc.</p> <p>3. Price variation clause should be applicable because today's market is volatile &amp; price are keep varying day by day.</p>	<p>1. VAT at the revised rate of 5% will be payable.</p> <p>2. Your request will be put up for consideration and if accepted than it will be notified shortly.</p> <p>3. Can not be considered.</p>
M/s. Ashoka Buildcon Limited : Letter no. NII Dated 01-06-2011	<p>4. Please confirm the payment funding agency whether the funds is allocated or sanction for this projects.</p> <p>5. Please clarify that your representative will be there for ROW problem.</p> <p>6. If Grampanchayat insist to pay reinstatement charges, should be reimbursement by MSEDCL or not please clarify.</p> <p>7. How can MSEDCL pay for missing item, which is not given in price schedule.</p> <p>8. As per our knowledge there tenders are balance works of executing agencies, please clarify that the estimate given tenders are realistic &amp; all the markings of substation etc available or not?</p>	<p>4. The funds are already sanctioned for these projects. PFC has financed Solapur Urban Division &amp; other three division are financed by REC also 20% equity is sanctioned by Govt. of Maharashtra</p> <p>5. MSEDCL's representative will assist in following up with local</p> <p>6. This will be dealt with appropriately if such situation arises</p> <p>7. As per tender provisions under clause no. 14.1.2 of section 6 Vol-II of the Bid document.</p> <p>8. The estimate given in tenders are the best estimates subject to post assessment after award of the work to successful bidders</p>

Superintending Engineer (Infra)

Chief Engineer (Infra)

Executive Director (Projects)

Chief General Manager (IA)

*Not sure to reply local to ...*  
*Sir name for ...*  
 Chief General Manager (IA)  
 11-6-11

02/06/11

Annexure - I					
For Solapur rural					
Activity No.	Description of Activity	Qty		Remark	MSEDCL's Response
		Quantity In Active Sheet	Quantity In Summary Sheet		
<b>Civil Works</b>					
101	supply, erection, Testing & Commissioning of New 33/11 kv, 1 x 5 Sub Station (Outdoor)			Control room specification is not mentioned.	The size of the control room is specified in table-10 as 70 sq.mm. for C-type control room.
5101	supply, erection, Testing & Commissioning of upgradation 33kv line with 100 sq mm ACSR on RSJ pole with pin insulator	15.5	15	Quantity to be consider on the basis of activity sheet or summery sheet?	Quanties are to be considered as per the Schedule 2 & Schedule 3 for civil work and supply and instalation of plants and equipments.
5311	supply, erection, Testing & Commissioning of upgradation 11kv line with 55 sq mm AAA conductor	80	35		
5801	Re-earthing of exesting Dist Transformer of various location.	400	60		
5902A	supply, erection, Testing & Commissioning of Replacement of Old 11kv line RSJ/PSC poles by PSC Poles 9m			Unit rate for activity is Rs. 0.018 lacs in summery sheet where as in activity sheet it is given Rs. 0.048 lacs. Phase clarify.	The unit rate of activity .018 is mentioned in schedule 2 i. e. for civil works which is rounded to as Rs. 018 Lakhs as against actual Rs. 0.0175 Lakhs. The cost of material and services are Rs. 0.022 Lakhs and Rs. 0.008 Lakhs respectively which when added to civil work of Rs. .0175 Lakhs the total cost of activity works out of Rs. 0.048 Lakhs as such no corrections are required in
6001	supply, erection, Testing & Commissioning of Single Phase Mtr for replacement.			Unit rate for activity is Rs. 33.28 lacs in summery sheet where as in activity sheet it is given Rs. 31.60 lacs. Phase clarify.	There is no change in unit rate of this activity which is Rs. .08 Lakhs. However in the activity sheet there is and arethmatic error in multiplication of quantity and the the unit rate. Please read it to Rs. 31.6 Lakhs instead of Res. 33.28 Lakhs.

<b>Capital Works</b>					
101	supply, erection, Testing & Commissioning of New 33/11kv, 1 x 5 MVA sub Station (Outdoor)	7	1	Quantity to be consider on the basis of activity sheet or summry sheet?	Quanties are to be considered as per the Schedule 2 & Schedule 3 for civil work and supply and instalation of plants and equipments.
5801	Re-earthing of exesting Dist. Transformer of various location.	400	460		
6001	supply, erection, Testing & Commissioning of Single Phase Mtr for replacement.			Wire and meter board not considered in activity which may plese be considered.	Extra item if required for major equipments will be considered as per tender provisions. Minor extra items should be provided without any extra cost.
6002	supply, erection, Testing & Commissioning of Three Phase Mtr for replacement.				
6003	supply, Erection, Testing & Commissioning of CT Operator Mtr (100/5)				

*[Signature]*  
Superintending Engineer (Infra)

*[Signature]*  
Chief Engineer (Infra)

*[Signature]*  
Executive Director (Projects)


*[Signature]*  
Chief General Manager (I/A)


*[Handwritten]*  
04/06/11.

for Solapur Urban			
activity No	Description of Activity	Remark	MSEDCL's Response
0709A	Supply, Erection, Testing & commissioning of 33KV 3.5C X 300sq.mm XLPE UG Cable for Railway Line Crossing (Spare Cable)	SAND NOT CONSIDERD	Extra item if required for major equipments will be considered as per tender provisions. Minor extra items should be provided without any extra cost.
0904E	Supply, Erection, Testing & commissioning of 11KV Line Pin type with 80 sq.mm AAA conductor on RSJ Pole 100 x 116mm - 11m	181 CMT concreting required (105cmt concreting given in tender)	
5705C	Supply, Erection, Testing & commissioning of CT - 33KV 400-200 / 1-1-1 A/3 Core	No Provision for 33KV Ct, PT structure in activity no 5705C & 5708	
5708	Supply, Erection, Testing & commissioning of 33KV PTs		
1205	Supply, Erection, Testing & commissioning of 11/0.4 KV 200 KVA Distribution transformer center on RSJ Pole 100 x 116 mm -11 m with MCCB Distribution Box	No provision for charcoal, salt in activity No. 1205	
6301	Supply, Erection, Testing & commissioning for Providing Guardings to HT line	No provision for stay concreting in activity no .6301 & 6302. Kindly consider 1 cmt concreting for this activity.	
6302	Supply, Erection, Testing & commissioning for Providing Guardings to LT line		

Capital Works			
0101A	Supply, Erection, Testing & Commissioning of 33/11 KV New 1 x 5 MVA Vasant Vihar S/S O/D	1. 22nos CI Pipes required in activity no. 101A (14 nos. provided in tender) 2. Panel for line breaker is provided in activity. But there is no provision made for line Breaker.	1. Payment will be made as per actual quantity executed after commissioning of entire activity. 2.Extra item if required for major equipments will be considered as per tender provisions. Minor extra items should be provided without any extra cost.
1413	Supply, Erection, Testing & Commissioning of LT XLPE 3.5C X 70 sq.mm Armoured	No provision of hlaf round cement pipe in activity no. 1413	Extra item if required for major equipments will be considered as per tender provisions. Minor extra items should be provided without any extra cost.
5901	Supply, Erection, Testing & Commissioning of LT Pole RSJ 100 X 116 mm-11m with Accessories	No provision for stay concreting in activity no. 5901 & 5909. Kindly consider 1 cmt concreting for this activity.	
5909	Supply, Erection, Testing & Commissioning of LT Pole RSJ 125 x 70mm - 8m		

839/23  
4/2023  
Superintending Engineer (Infra)

  
Chief Engineer (Infra)

  
Executive Director (Projects)

Chief General Manager (I/A)

04/06/11